





| | Sunday | Monday | Tuesday | Wednesday | Thursday | Friday | Saturday |
|----------------------------------|--------|--------|---------|-----------|----------|--------|----------|
| NOVEMBER 2005 | 13 | 14 | 15 | 16 | 17 | 18 | 19 |
| NSLS | | | | | | | |
| VUV | O | O/X | O | O | O | O/H/S | O |
| X-RAY | O | O | T/O | O | O | O/H | O |
| CFN (Actual) | | | | | | | |
| Excavation | | | X X | X X | X X | X X | |
| Concrete Work | | X X | X X | X X | X X | X X | |
| Backfill & Compacting | | L L | L L | L L | L L | L L | |

| | 20 | 21 | 22 | 23 | 24 | 25 | 26 |
|----------------------------------|----|-----|-----|-----|----|----|----|
| NOVEMBER 2005 | | | | | | | |
| NSLS | | | | | | | |
| VUV | O | O/X | O | O* | H | H | M |
| X-RAY | O | S/M | M | M | H | H | H |
| CFN (Scheduled) | | | | | | | |
| Excavation | | X X | X X | X X | | | |
| Concrete Work | | X X | X X | X X | | | |
| Backfill & Compacting | | | | | | | |

| | | |
|---|---|---|
|  | No Shading | User beam scheduled |
|  | Green | Studies, user beam possible but not scheduled |
|  | Blue | Maintenance, No user beam |
|  | Tan | Work activity at CFN site |
| L | Compacting operations at Low Amplitude | |
| H | Compacting operations at High Amplitude | |