X21A3 SAFETY CHECKLIST				1	BROOKHAVEN NATIONAL LABORATORY NATIONAL SYNCHROTRON LIGHT SOURCE
Rev: B	Effective: 6/1/2005		Page 1 of 1		Number: LS-SCL-0047
Reviewed by:	Thomas McDonald	Reviewed by	y:		Approved by: A. Ackerman

Original signatures on file.

The only official copy of this file is the one on-line in the NSLS Quality Assurance website. Before using a printed copy, verify that it is the most current version by checking the document effective date on the NSLS QA website.

	 Valid Padlock Index and log, no locks open Exclusion Zone (EZ # 1) between the front end and the graphite tank in place and secure. Lead wrapped around graphite filter tank as per photo, and view port covered with leaded glass. Water cooled Beryllium window #1 and cross piece wrapped in lead
	4. Water cooled Beryllium window #1 and cross piece wrapped in lead.5. Exclusion Zone (EZ # 2) in place and secure
	6. Lead shielding covering burst disk.
	7. Lead shielding on Monochromator #1 including leaded glass on view port.
	8. Exclusion Zone (EZ # 3) in place and secure
	9. Bremsstrahlung shield (BS #1) in place and banded, as per photo.
	10. Lead wrapped around front face of Monochromator tank # 2 as per photo, and lead glass
	covering view port secure. 11. Exclusion Zone (EZ # 4) in place and secure.(note: BS #2 inside EZ #4) 12. Monochromator #3 view port wrapped in lead and covered with leaded glass. 13. Exclusion Zone (EZ # 5) in place and secure. 14. Lead wrapped around 2 view ports secure (top of the mirror tank) 15. Exclusion Zone (EZ # 6) in place and secure. 16. View ports(8) on Mirror Tank #2 covered in lead 17. Exclusion Zone (EZ # 7) in place and secure. 18. View port covered with leaded glass, in place and secure. 19. Vacuum Bellows #7 wrapped in lead. 20. Bremsstrahlung shield (BS #3) in place and banded, as per photo. 21. Photon Shutter wrapped in lead as per photo 22. Vacuum Bellows #8 wrapped in lead. 23. Exclusion Zone (EZ # 8) in place and secure 24. Movable Bremsstrahlung shield (MBS # 1), Beam Stop in place and banded. Secured with Kirk key.
	User System Checks
	A. User interlock indicates all valves open.B. User interlock indicates sufficient water flow.C. User interlock indicates cooling of monochromator running.
C	Checked by: Date:
	OPCO: Date: